

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Major Irrigation – PJP, Gadwal - Revised Administrative Approval for an amount of Rs.1240.475 Crores - Accorded – Orders – Issued..

IRRIGATION & CAD (PW MAJOR IRRIGATION.VIII)DEPARTMENT

G.O.Rt.No. 201

Dated:17-03-2009

Read the following:

1. From the Chief Engineer (Projects), Mahaboobnagar, Letter No.CE (P) DCE.1/OT.8/AEE2/24694/2008, dated.06.05.2008
2. G.O.Ms.No.2, I & CAD (Major Irrigation VIII) Department, dated.07.01.2005.
3. Govt. Memo. No.13670/Maj.Irr.VIII (1).08, dated.28/06.2008.
4. From the Chief Engineer (Projects) Mahaboobnagar, letter No.CE(P)/DCE.I OT.8/AEE2/24694/PRE/2008, dated.06.05.2008.& 26.12.2008.

ORDER:

In the reference 1st read above, the Chief Engineer (P), Mahaboobnagar has reported that the project estimate was prepared with SSR 1979-80 for an amount of Rs 76.40 Crores for providing Irrigation benefits to an extent of 1,02,200 acres in Mahaboobnagar District and submitted to Central Water Commission for their clearance. Pending clearance of Central Water Commission, the Government of A.P have accorded administrative sanction for Rs.5.00 Crores in G.O Ms. No. 521, dated 04.12.1980 for commencing Project works. Considering the progress of work, the Government has enhanced the administrative sanction in G.O Ms. No. 154, dated 26.05.1988 for an amount of Rs 188.00 Crores against the project estimate of Rs 204.75 Crores (SSR 1985-86).

2. In the reference 2nd read above, Government accorded sanction to the Revised Estimate of the Priyadarshni Jurala Project for an amount of Rs.762.57 crores (Rupees Seven hundred sixty two crores and fifty seven lakhs only) subject to obtaining clearance from Central Water Commission pending approval and limit the expenditure to 90% of proposed Revised Estimate (i.e., 686.313 Crores) towards entire expenditure including Rs.504.143 Crores towards share of Andhra Pradesh.

3. In the reference 4th read above, the Chief Engineer (Projects) Mahaboobnagar has submitted the present Revised Estimate for Rs.1385.55 Crores stating the based on the actual requirement. The expenditure incurred so far up to end of the financial year of 2007-08, is 1027.00 Crores. The provisions made in the Project Revised Estimate includes the balance left over works and also for the news works being taken up since the lining to the Main canals, distributaries with its sub-distributaries and minors have also been taken up and they are at various stages at present. The Lining to the Main canal/Distributaries and Sub-distributaries/Minors were not proposed in the earlier Project Revised Estimate approved for Rs.762.57 Crores. The agreement amounts are adopted for the item of work already completed and estimate rates based on relevant S.S.R for works being taken up and to be taken up.

4. The Chief Engineer (Projects), Mahboobnagar has therefore requested the Government to issu and communicate the Revised Administrative Approval of Priyadarshni Jurrala Project for Rs.1385.55 Crores (Rupees One thousand three hundred eighty five Crores and fifty five lakhs) at an early date and also “Certified that the provisions made in the

Revised Estimate have been verified and are adequate. All the provisions now made are necessary and essential for effective performance of Priyadarshni Jurala Project”.

5. Government, after careful examination of the matter, hereby accord sanction to the Revised Estimate of the PJP for Rs..1240.475 Crores (Rupees Twelve hundred forty crores forty seven lakhs and fifty thousand only) and the Chief Engineer (Projects), Mahaboobnagar is requested to examine the issues personally by inspecting the re establishment of submergence roads under PJP reservoir on both sides & ayacut roads which are essential, distributaries, minors & sub-minors for providing of C.C. lining to them, Water courses & Field channels for providing new Field channels on RMC &LMC meant for future works.

6. The above expenditure is chargeable to the Head of Account “ 4701 – C.O.L – Major I Medium Irrigation – 01 Major Irrigation – Commercial – M.H.122 – Jurala Project.

7. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.594/F2 (2)/09-1, dated.02.03.2009.

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To

The Chief Engineer (Projects), I & CAD Department, Mahaboobnagar, camp office
Jalasoudha, Errum Manzil, Hyderabad.

The District Collector, Mahaboobnagar

The Superintending Engineer, PJP circle, Gadwal, Mahaboobnagar.

The Accountant General Andhra Pradesh, Hyderabad

The Director of Works and Accounts, Hyderabad.

The Pay & Accounts Officer, Andhra Pradesh, Hyderabad.

The Andhra Pradesh Accountant General, Gadwal, Mahahboobnagar District.

Copy to:

The Finance (W&P) Department

P.S. to Hon’ble Minister (M & MI)

P.S. to Principal Secretary, I & CAD Department

P.S. to Secretary, I & CAD Department.

SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER